COMPLETION REPORT

1. Name of Work : IMPROVEMENTS AND ASPHALTING OF WARD ROADS & CONNECTING ROADS IN WARD NO. 12 & 13 OF SHETTYHALLI SUB DIVISION DASARAHALLI ZONE. PACKAGE NO. DZ 2015-16-(01)

2. Sanctioned Estimate No. & Dt : EE/D/package/WO/77/2016-17. Dated 03.10.2016

3. Head of Account which is Chargeable : P3106

4. Work Order No. & Dt : EE/DD/Package/WO/77/2016-17. D-3-10-2016.

5. Name of Contractor : SRI. MURALISWAMY

6a. Time stipulated for completion of work : 9 Months.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 5649/16-17

8. Check measurement of the Asst. : M.B. No. 564892 to 927/1 Page No.....

Asst. Exe. Eng. / Exe. Eng : Page No.....

9. Name of the Office / Official incharge of the work : Ravi. N.K / Dayananda. H.S.

10. a) Asst. Engineer

b) Asst. Exe. Engineer Jayalingappa

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
₹30:00 Cr	65494812.₹₹.		420238=00

Inspected & found the work completed & appeared to be correct as per plan & estimate

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER,
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. (

Scanned by CamScanner